

Grant Road RECONSTRUCTION SCHEDULE



1 Oracle Segment Improvement Boundaries

- RTA Funding Period 1 (2007-2011)
- Estimated Construction Cost: \$11 Million
- Completed Construction Cost: \$7 Million

2 Stone/Park Segment Improvement Boundaries

- RTA Funding Period 2 (2012-2016)
- Utilities Clearance: Approx. 12 months
- Construction Period: 2015-2017
- Estimated Construction Cost: \$19 Million

5 & 6 Campbell/Country Club Segment Improvement Boundaries

- RTA Funding Period 3/4 (2021-2026)
- Utilities Clearance: Approx. 12 months
- Construction Period: 2021-2023
- Estimated Construction Cost: \$33 Million
- Phases 5 & 6 to be built concurrently

3 & 4 Alvernon/Swan Segment Improvement Boundaries

- RTA Funding Period 3 (2017-2021)
- Utilities Clearance: Approx. 12 months
- Construction Period: 2017-2019
- Estimated Construction Cost: \$31 Million
- Phases 3 & 4 to be built concurrently